



# TWO WEEK LOOK AHEAD

Project: **Modernising Belconnen High School**  
 Address: **111 Murrarji Street, Hawker, ACT**  
 Date: **06/04/2018 – 20/04/2018**

Note: *The Two Week Look-ahead provides a general overview of Cockram Construction's scheduled works over the next two weeks. The dates provided are anticipated dates and are subject to change without notification.*

## Belconnen High Directly Impacted Works

The school can continue to be accessed via the western side of the building (as noted below) or by the gate next to the canteen. The school term is now well underway with CCA working with the School to coordinate tasks.



## Works Update 06/04/18 – 20/04/18

Framing and wall sheeting continues to the internals of ground floor with services rough-in following closely behind. External wall framing is ongoing to the ground floor and window frames will be installed over the coming period. Setting and sanding of Level 1 and ground wall sheeting is also underway.

Lift shaft construction began after the Easter break and will continue for the coming 7 days. Installation of the structural steel for the courtyard roof will begin on the 16<sup>th</sup> of April followed by roof sheeting. These tasks will occur during the school holidays (14-29/03/2018). Further concrete works for the ground floor structure will begin in the coming weeks.

## Services 06/04/18 – 20/04/18

Isolation and relocation of services within Stage 1 is now minimal. CCA and services contractors are working closely together to coordinate new installations whilst managing the existing services to maintain functions that are required for day-to-day operations within the school.

Services rough-in continues on both floor levels and will continue as the fitout subcontractor progresses.

Installation for the external drainage pipework to the northern end of the building is now complete with backfilling to underside of slab completed. Excavation for hydraulic services to the south-eastern corner of the site will continue into the school holidays.

## Off-Site 06/04/18 – 20/04/18

CCA continues with the procurement of trades for the project. To date, all program critical trades have been engaged including all services, fit out and structural subcontractors. The design is now in the final stages of review with construction documentation completed. CCA continues to work closely with EDU and the School to ensure the design is in line with the requirements of Belconnen High School. The structural design continues to progress with regular inspections to manage the existing site constraints.

## Site Traffic Management 06/04/18 – 20/04/18

Traffic management and Cockram supervision is implemented for all construction traffic. Ongoing Traffic management will continue as per the Temporary Traffic Management Plan and will be used as required for all forthcoming deliveries.

## Site Access 06/04/18 – 20/04/18

**ALL VISITORS MUST REPORT TO THE SITE OFFICE PRIOR TO ENTERING ANY OF THE CONSTRUCTION SITE.**

- All contractors must park within the CCA site compound accessed off Murrarji Street.
- All workers must report and sign in at the CCA site compound prior to starting work on site.
- Any persons requiring roof access are to report to CCA prior to works commencing.
- Construction site entry will be from Murrarji Street.
- Security cameras are installed on site to ensure the security of materials and equipment. These will only be recording outside of school hours.

## Important Considerations

1. Works scheduled above are a guide only and may be subject to change without notice due to a number of unforeseen events or circumstances. Cockram Construction will employ all reasonable measures to reduce disturbance to the school and neighboring residents.
2. Working times will vary and should be expected between the hours of 6.00am – 6.00pm Monday to Saturday.
3. Heavy vehicles will be entering the site via Murrarji Street for the duration of the project.

## Project Progress Photos



Mechanical condensers and associated pipework.